

DRY RISER PRESSURE TEST

Customer: Absolute Fire Protection Ltd	DATE: 03/03/2026
Site: Lady Road, Lees, OL4 3DZ	PO/REF: VFP-00079
Riser Location:	

GENERAL	RESULT
Scope of Work:	Pressure Test
Site left clean & tidy?	☐ YES ☐ NO
Has the drop leg been drained?	☐ YES ☐ NO

EXTERNAL EQUIPMENT	RESULT
Cabinet Keys :	
Is the Breeching Inlet in good condition?	☐ YES ☐ NO
Does the breeching inlet have a blank plug & chain?	☐ YES ☐ NO
Is the Breeching Inlet glass in good condition?	☐ YES ☐ NO
Are all relevant signs in place?	☐ YES ☐ NO
Is the Breeching Inlet cabinet in good condition?	☐ YES ☐ NO
External equipment:	☐ P ☐ F ☐ N/A

INTERNAL EQUIPMENT	RESULT
Number of outlets :	
Is the landing valve in good condition?	☐ YES ☐ NO
Does the landing valve have a blank cap & chain?	☐ YES ☐ NO
Are the instantaneous washers in good condition?	☐ YES ☐ NO
Does the landing valve have a padlock & strap?	☐ YES ☐ NO ☐ N/A
Outlet cabinets in good condition?	☐ YES ☐ NO ☐ N/A
Internal equipment:	☐ P ☐ F ☐ N/A

AIR RELEASE VALVE	RESULT
Is an air release valve installed at the most vertical point of the riser stack?	☐ YES ☐ NO
Is the air release valve in good condition?	☐ YES ☐ NO

PRESSURE TEST RESULTS
Pressure test result: ☐ P ☐ F ☐ N/A Test Pressure (bar): _____ Hold Time (minutes): _____ Leaks Detected? ☐ Yes ☐ No

Comments:

Date: _____	Date: _____
Technician: _____	Customer: _____
Signature: _____	Signature: _____

We have, today, carried out a visual check of the system
to the requirements of BS 9990:2015